

## Daigh Company Job Stories

### #25b Concrete Demo Compressor Factory

Air Compressor Factory Mocksville North Carolina. Project involved fracturing and removal of concrete foundations that were under floor in the plant. Vibration and dust were a high concern. Contractor used rock drills with water dust control, to drill the holes. Rebar was spaced on 1 ft centers so holes were drilled on 1 ft centers to make drilling easier. There was no vertical steel in the foundations. Once fractured, an excavator was able to shake the foundations apart and remove them.



Crew drilling with wet drills for dust control.



Daigh "pre-split" foundation so only half of it had to be removed.



Fractured foundation.



Digging fractured foundation with loader backhoe.