

DAIGH COMPANY JOB STORIES #28. Landfill– Splitting Large Outcropping

Outcropping/Boulder: 2,500 cubic yard Boulder in Landfill in North Carolina. “No Blast” conditions for fear that blasting would cause liquafaction in the garbage in an adjacent cell, and cause the adjacent cell to fail. Drill: John Henry 2 1/2” holes.



Left: Substantial Cracking 25 hours after Da-mite loaded.

Below: Front of Boulder falls off. Piece was 55ft long, 14 ft tall and 10 feet wide!

